

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

OCEANLAKE ELEMENTARY		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
6 Classrooms / gym / restroom building addition		3,678,922	679,830	2,999,092						
Upgrade 7 classrooms		180,480	-	180,480						
Boiler, and associated equipment, replacement/Heating terminal replacement (UV's, perimeter radiation)/Multipurpose room heating & ventilation system replacement/DDC Control System		600,000	-	600,000						
Move/demo modular buildings		29,673	-	29,673						
Replace existing asphalt play area		37,577	-	37,577						
Paving		-	-	-	354,672	-	354,672			
Library remodeling		-	-	-	335,503	-	335,503			
Computer room remodeling		-	-	-	260,833	-	260,833			
Plumbing: replace remaining galv steel piping throughout		-	-	-	65,921	-	65,921			
Plumbing: replace flush valves, faucets, and bublers throughout		-	-	-	65,742	-	65,742			
Landscaping (Site restoration - play field construct)		-	-	-				472,241	-	472,241
Small exhaust fan replacement		-	-	-				31,084	-	31,084
Miscellaneous repairs		-	-	-				20,901	-	20,901
Panelboard replacement		-	-	-				45,912	-	45,912
Replace remaining single pane windows		-	-	-				183,412	-	183,412
Replace roofing (BUR-no insul)		-	-	-				15,215	-	15,215
Demo stage floor, abandon bsmt, build new storage floor at gym level.		-	-	-				101,545	-	101,545
		\$4,526,652	\$ 679,830	\$3,846,822	\$1,082,671	\$ -	\$1,082,671	\$870,310	\$ -	\$ 870,310
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	667,531	330,784	336,747						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	61,705	60,016	1,688						
Project Management	3.20%	179,504	48,451	131,053						
Permits, Fees and SDC	0.70%	39,267	27,598	11,669						
Bond Expenses	0.50%	28,048	-	28,048						
Misc Including (objects 341,351,354,355,382,651)	0.30%	16,829	12,130	4,699						
New Furniture, Equipment & Technology	2.30%	129,019	-	129,019						
Project Contingency (10%)	10%	560,950	-	560,950						
		\$1,682,851	\$ 478,979	\$1,203,872						
GRAND TOTAL		\$ 6,209,502	\$ 1,158,809	\$5,050,694	\$1,082,671		\$1,082,671	\$870,310		\$ 870,310
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.										

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

TAFT 7-12		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Track Overlay		200,000	123,064	76,936						
Baseball field/PIT		560,000	180,467	379,533						
Softball Field/South		100,000	75,522	24,478						
Replace roofing (metal with insulation)		1,618,084	175	1,617,909						
Air Handling System Repairs		227,489	-	471,519						
DDC Controls		244,030								
Plumbing System Repairs		-		-	93,790	-				
Emergency generator		-		-	103,437	-				
Replace parking lot lights		-		-			34,479	-		34,479
TVSS		-		-			9,111	-		9,111
		\$ 2,949,602	\$ 379,228	\$ 2,570,375	\$ 197,227	\$ -	\$ 197,227	\$ 43,590	\$ -	\$ 43,590
SOFT COSTS										
Architects and Engineers/Commissioning	11.90%	450,432	11,057	439,376						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	41,637	15,391	26,245						
Project Management	3.20%	121,125	17,706	103,418						
Permits, Fees and SDC	0.70%	26,496	100	26,396						
Bond Expenses	0.50%	18,926	-	18,926						
Misc Including (objects 341,351,354,355)	0.30%	11,355	-	11,355						
New Furniture, Equipment & Technology	2.30%	87,058	-	87,058						
Project Contingency (10%)	10%	378,515	-	378,515						
		\$ 1,135,544	\$ 44,254	\$ 1,091,290						
GRAND TOTAL		\$ 4,085,146	\$ 423,482	\$ 3,661,664	\$ 197,227	\$ -	\$ 197,227	\$ 43,590	\$ -	\$ 43,590
<p>Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.</p>										

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

TAFT ELEMENTARY		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
H&V, Unit Ventilator Replacement, Fans, and Rad refurb/DDC Control System		300,000	-	300,000						
6 Classroom addition		1,646,098	105	1,645,993						
Move/demo modular buildings		23,722	-	23,722						
Replace roofing (BUR-no insul)		121,011	-	121,011						
Replace roofing (Asphalt Shingle)		51,241	-	51,241						
Sidewalk		4,932	-	4,932						
Stairs		4,925	-	4,925						
Retaining wall		44,404	-	44,404						
Plumbing System Refurbish (faucets, galv steel piping)		-	-	-	126,126	-	126,126			
Landscaping		-	-	-				53,945	-	53,945
New main electrical service		-	-	-				68,976	-	68,976
Replace three panelboards		-	-	-				17,328	-	17,328
Remove abandoned cabling		-	-	-				10,374	-	10,374
Replace remaining single pane windows		-	-	-				361,291	-	361,291
		\$ 2,196,332	\$ 105	\$ 2,196,227	\$126,126	\$ -	\$ 126,126	\$ 511,914	\$ -	\$ 511,914
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	322,376	13,512	308,865						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	29,800	10,510	19,289						
Project Management	3.20%	86,689	1,140	85,549						
Permits, Fees and SDC	0.70%	18,963	2,000	16,963						
Bond Expenses	0.50%	13,545	-	13,545						
Misc Including (objects 341,351,354,355,382,651)	0.30%	8,127	-	8,127						
New Furniture, Equipment & Technology	2.30%	62,308	-	62,308						
Project Contingency (10%)	10%	270,905	-	270,905						
		\$ 812,714	\$ 27,162	\$ 785,552						
GRAND TOTAL		\$ 3,009,046	\$ 27,267	\$ 2,981,779	\$126,126	\$ -	\$ 126,126	\$ 511,914	\$ -	\$ 511,914

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

TOLEDO ELEMENTARY		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
10 Classrooms/ Admin area / Cafeteria addition		4,880,482	1,368,495	3,511,987						
Mechanical systems upgrades		74,157								
DDC Control System		127,180	-	201,337						
Replace roofing		224,610	-	224,610						
Landscaping		-		-	106,161	-	106,161			
Kitchen remodel		-		-	97,745	-	97,745			
Office remodel to 2 classrooms		-		-	357,261	-	357,261			
Plumbing Systems Upgrades		-		-	31,084	-	31,084			
		\$ 5,306,429	\$ 1,368,495	\$ 3,937,933	\$ 592,251	\$ -	\$ 592,251	\$ -	\$ -	\$ -
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	902,093	366,490	535,603						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	83,387	32,769	50,618						
Project Management	3.20%	242,580	77,984	164,596						
Permits, Fees and SDC	0.70%	53,064	16,565	36,499						
Bond Expenses	0.50%	37,903	-	37,903						
Misc Including (objects 341,351,354,355,382,651)	0.30%	22,742	2,851	19,891						
New Furniture, Equipment & Technology	2.30%	174,354	-	174,354						
Project Contingency (10%)	10%	758,061	-	758,061						
		\$ 2,274,184	\$ 496,658	\$ 1,777,525						
GRAND TOTAL		\$ 7,580,612	\$ 1,865,154	\$ 5,715,458	\$ 592,251	\$ -	\$ 592,251	\$ -	\$ -	\$ -
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.										

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

TOLEDO JUNIOR/SENIOR HIGH		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Parking lot improvements		347,078	368,981	(21,903)						
Elevator, lobby additions, hall remodeling		323,844	98,467	225,377						
Locker room remodel & addition		1,184,101	192,541	991,560						
Football field - synthetic turf		900,000	604,895	295,105						
Track		250,000	225,223	24,777						
Baseball Field - synthetic turf		300,000	102,620	197,380						
Softball Field - synthetic turf		100,000	63,046	36,954						
Remodel locker rooms into new gym space		502,281								
Weight room addition		530,039	2,793	1,029,527						
4 Classroom addition / commons		1,502,802	53	1,502,749						
West vestibule & restroom room addition		56,678	-	56,678						
Heating System Replacement, Hot Water Option/Air Handling Systems Replacement / Improvement/DDC Control System		750,000	-	750,000						
Add ADA ramp to football and shop level		99,850	-	99,850						
East vestibule addition		79,353	-	79,353						
Sidewalk & upper plaza		46,410	-	46,410						
Covered walkway		112,970	-	112,970						
Facelift @ west façade		-	-	-	86,450	-	86,450			
Art room remodel / expanded staff lounge		-	-	-	399,491	-	399,491			
Supplemental Systems (MDF Room, Kiln Room)		-	-	-	36,087	-	36,087			
Plumbing Systems Repairs		-	-	-	508,971	-	508,971			
Permits, Fees and SDC		-	-	-	68,958	-	68,958			
Relocate boiler controls		-	-	-	11,434	-	11,434			
Replace lights in classrooms		-	-	-	193,119	-	193,119			
Replace stair and provide ramp at North gym entry		-	-	-	34,580	-	34,580			
Provide wrestling mat storage in multi-purpose room		-	-	-	43,225	-	43,225			
Update kitchen		-	-	-	172,900	-	172,900			
Remodel stairs		-	-	-	25,935	-	25,935			
Landscaping		-	-	-				23,348	-	23,348
Change art room into custodial space		-	-	-				12,527	-	12,527
Replace remaining single glazed windows		-	-	-				565,729	-	565,729
		\$7,085,406	\$ 1,658,618	\$ 5,426,787	\$1,581,150	\$ -	\$ 1,581,150	\$ 601,604	\$ -	\$ 601,604
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	792,639	350,919	441,720						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	73,269	34,389	38,880						
Project Management	3.20%	213,147	91,123	122,024						
Permits, Fees and SDC	0.70%	46,626	21,795	24,830						
Bond Expenses	0.50%	33,304	-	33,304						
Misc Including (objects 341,351,354,355,382,651)	0.30%	19,983	16,721	3,261						
New Furniture, Equipment & Technology	2.30%	153,199	5,832	147,367						
Project Contingency (10%)	10%	666,083	-	666,083						
		\$1,998,250	\$ 520,780	\$ 1,477,471						
GRAND TOTAL		\$9,083,656	\$ 2,179,398	\$ 6,904,258	\$1,581,150	\$ -	\$ 1,581,150	\$ 601,604	\$ -	\$ 601,604

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

SAM CASE ELEMENTARY		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Hydronic Heating System conversion/DDC Controls		750,000								
Fan systems replacement		58,090	72,101	747,750						
Heater overcurrent protection		11,760								
Gym/restroom addition		1,154,230	120	1,154,110						
2 Classroom/corridor addition		442,459	-	442,459						
Sidewalks/Paving		42,000	-	42,000						
Update classrooms		549,723	-	549,723						
Plumbing Systems Refurbishment		-		-	88,073	-	88,073			
Domestic Hot water system replacement		-		-	260,635	-	260,635			
Expand Administration area and remodel		-		-	580,805	-	580,805			
Move playground equipment		-		-				25,400	-	25,400
Landscaping		-		-				61,545	-	61,545
New main electrical service		-		-				68,958	-	68,958
Replace remaining single pane windows		-		-				274,011	-	274,011
Replace roofing (BUR-no insul)		-		-				151,819	-	151,819
		\$ 3,008,262	\$ 72,221	\$ 2,936,041	\$ 929,513	\$ -	\$ 929,513	\$ 581,733	\$ -	\$ 581,733
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	383,904	17,290	366,615						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	35,487	13,194	22,293						
Project Management	3.20%	103,235	4,483	98,752						
Permits, Fees and SDC	0.70%	22,583	-	22,583						
Bond Expenses	0.50%	16,130	-	16,130						
Misc Including (objects 341,351,354,355,382,651)	0.30%	9,678	23	9,655						
New Furniture, Equipment & Technology	2.30%	74,200	-	74,200						
Project Contingency (10%)	10%	322,609	-	322,609						
		\$ 967,826	\$ 34,989	\$ 932,837						
GRAND TOTAL		\$ 3,976,088	\$ 107,210	\$ 3,868,878	\$ 929,513	\$ -	\$ 929,513	\$ 581,733	\$ -	\$ 581,733
<p>Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.</p>										

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

NEWPORT INTERMEDIATE		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Covered play area		217,039	-	217,039						
Mechanical Systems Improvements		38,850								
Air Handling Systems Repairs		139,213	-	38,850						
DDC Control System		177,958								
Plumbing Systems Improvements		-		-	51,450	-	51,450			
New generator fuel tank		-		-	23,045	-	23,045			
Auto-start for generator		-		-	3,394	-	3,394			
Replace exterior light housings		-		-	5,538	-	5,538			
Construct new boiler room in existing storage room		-		-	17,290	-	17,290			
Replace roofing (BUR-no insul)		-		-				582,932	-	582,932
		\$ 573,059	\$ -	\$ 573,059	\$ 100,717	\$ -	\$ 100,717	\$ 582,932	\$ -	\$ 582,932
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	97,420	7,983	89,437						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	9,005	10,069	(1,064)						
Project Management	3.20%	26,197	788	25,409						
Permits, Fees and SDC	0.70%	5,731	-	5,731						
Bond Expenses	0.50%	4,093	-	4,093						
Misc Including (objects 341,351,354,355,382,651)	0.30%	2,456	-	2,456						
New Furniture, Equipment & Technology	2.30%	18,829	-	18,829						
Project Contingency (10%)	10%	81,866	-	81,866						
		\$ 245,597	\$ 18,839	\$ 226,757						
GRAND TOTAL		\$ 818,655	\$ 18,839	799,816	\$ 100,717	\$ -	\$ 100,717	\$ 582,932	\$ -	\$ 582,932

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

NEWPORT HIGH		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Synthetic turf football field		900,000	575,371	324,629						
Move/demo modular buildings		23,723								
5 Classrooms/corridor additions/Hallway remodel		1,684,762	676,615	1,031,870						
Shop remodel		-			360,200	-	360,200			
Synthetic turf baseball infield		300,000	88,965	211,035						
Softball field		100,000	81,238	18,762						
Update (2) Science classrooms		85,750	-	85,750						
Heating/Vent/DCC System Improvements		440,000	-	440,000						
Replace roofing (BUR-no insul)		192,500	-	192,500	214,181	-	214,181			
Plumbing System Improvements		-	-	-	221,703	-	221,703			
Provide ADA accessible seating at Grandstand		-	-	-	17,290	-	17,290			
New main electrical service		-	-	-				137,917	-	137,917
Grounding system		-	-	-				45,912	-	45,912
Replace gym lights		-	-	-				34,479	-	34,479
Replace remaining single pane windows		-	-	-				337,362	-	337,362
Repair Grandstand rust and paint		-	-	-				258,350	-	258,350
		\$ 3,726,735	\$ 1,422,189	\$ 2,304,546	\$ 813,374	\$ -	\$ 813,374	\$ 814,020	\$ -	\$ 814,020
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	337,745	104,036	233,709						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	31,220	22,764	8,457						
Project Management	3.20%	90,822	68,411	22,411						
Permits, Fees and SDC	0.70%	19,867	11,463	8,404						
Bond Expenses	0.50%	14,191	-	14,191						
Misc Including (objects 341,351,354,355,382,651)	0.30%	8,515	7,345	1,170						
New Furniture, Equipment & Technology	2.30%	65,278	-	65,278						
Project Contingency (10%)	10%	283,819	-	283,819						
		\$ 851,458	\$ 214,019	\$ 637,439						
GRAND TOTAL		\$ 4,578,193	\$ 1,636,208	\$ 2,941,985	\$ 813,374	\$ 813,374	\$ 814,020	\$ 814,020	\$ 814,020	\$ 814,020
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.										

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

NEWPORT PREP		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Move/demo modular buildings		11,792								
3 Classroom addition		751,622	325,157	438,256						
Heating/Ventilation System Improvements/DDC Control System		600,000	-	600,000						
Update classrooms (8 ea)		307,265	-	307,265						
Plumbing System Improvements		-		-	218,308	-	218,308			
New main electrical service		-		-	80,392	-	80,392			
Replace parking lot paving		-		-	314,332	-	314,332			
Replace roofing (BUR-no insul)		-		-				337,016	-	337,016
Grounding system		-		-				45,912	-	45,912
Replace remaining single pane windows		-		-				310,528	-	310,528
Replace siding on upper gym		-		-				77,805	-	77,805
Replace courtyard ramp to lower level		-		-				69,160	-	69,160
		\$ 1,670,678	\$ 325,157	\$ 1,345,521	\$ 613,032	\$ -	\$ 613,032	\$ 840,421	\$ -	\$ 840,421
SOFT COSTS										
Architects and Engineers/Comissioning	11.90%	182,015	60,425	121,590						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%	16,825	19,015	(2,190)						
Project Management	3.20%	48,945	17,958	30,987						
Permits, Fees and SDC	0.70%	10,707	2,378	8,329						
Bond Expenses	0.50%	7,648	-	7,648						
Misc Including (objects 341,351,354,355,382,651)	0.30%	4,589	4,569	20						
New Furniture, Equipment & Technology	2.30%	35,179	-	35,179						
Project Contingency (10%)	10%	152,954	-	152,954						
		\$ 458,862	\$ 104,345	\$ 354,517						
GRAND TOTAL		\$ 2,129,540	\$ 429,502	\$ 1,700,038	\$ 613,032		\$ 613,032	\$ 840,421		\$ 840,421

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

WALDPORT HIGH SCHOOL											
		Bond Totals	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Athletic Complex		2,711,782	2,711,782	1,558,782	1,153,000						
Type 5 high school building		15,856,354	11,099,447	11,109	11,088,339						
Generator replacement		0	-	-	-	137,953	-	137,953			
Classroom remodel to media center		0	-	-	-	639,298	-	639,298			
Classroom remodel from kindergarten to high school		0	-	-	-	511,438	-	511,438			
Landscaping		0	-	-	-				463,967	-	463,967
Replace 5 site lights		0	-	-	-				28,762	-	28,762
Freezer		0	-	-	-				53,193	-	53,193
		18,568,136	\$13,811,229	\$ 1,569,891	\$12,241,338	\$1,288,689	\$ -	\$1,288,689	\$ 545,922	\$ -	\$ 545,922
SOFT COSTS											
Architects and Engineers/Comissioning	11.90%		1,886,906	227,852	1,659,055						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement	1.10%		174,420	48,140	126,280						
Project Management	3.20%		507,403	80,947	426,457						
Permits, Fees and SDC	0.70%		110,994	2,925	108,070						
Bond Expenses	0.50%		79,282	-	79,282						
Misc Including (objects 341,351,354,355,382,651)	0.30%		47,569	6,257	41,312						
New Furniture, Equipment & Technology	2.30%		364,696	-	364,696						
Project Contingency (10%)	10%		1,585,635	-	1,585,635						
			\$ 4,756,906	\$ 366,119	\$ 4,390,787						
GRAND TOTAL			\$18,568,136	\$ 1,936,010	\$16,632,125	\$1,288,689	\$ 1,288,689	\$ 545,922	\$ 545,922		
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.											

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF NOVEMBER 30, 2011**

School	Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maintenance Fund Budget	Building Maint Funds Paid	(Over)/Under Budget	% of overall bond budget	% of overall expenses to date
OCEANLAKE ELEMENTARY	6,209,502	1,158,809	5,050,694	1,082,671	-	1,082,671	870,310	-	870,310	10.27%	11.64%
TAFT 7-12	4,085,146	423,482	3,661,664	197,227	-	197,227	43,590	-	43,590	6.76%	4.25%
TAFT ELEMENTARY	3,009,046	27,267	2,981,779	126,126	-	126,126	511,914	-	511,914	4.98%	0.27%
TOLEDO ELEMENTARY	7,580,612	1,865,154	5,715,458	592,251	-	592,251	-	-	-	12.54%	18.73%
TOLEDO JUNIOR/SENIOR HIGH	9,083,656	2,179,398	6,904,258	1,581,150	-	1,581,150	601,604	-	601,604	15.03%	21.88%
SAM CASE ELEMENTARY	3,976,088	107,210	3,868,878	929,513	-	929,513	581,733	-	581,733	6.58%	1.08%
NEWPORT INTERMEDIATE	818,655	18,839	799,816	100,717	-	100,717	582,932	-	582,932	1.35%	0.19%
NEWPORT HIGH	4,578,193	1,636,208	2,941,985	813,374	-	813,374	814,020	-	814,020	7.57%	16.43%
NEWPORT PREP	2,129,540	429,502	1,700,038	613,032	-	613,032	840,421	-	840,421	3.52%	4.31%
CRESTVIEW HEIGHTS	400,000	177,035	222,965	-	-	-	-	-	-	0.66%	1.78%
WALDPORT HIGH SCHOOL	18,568,136	1,936,010	16,632,125	1,288,689	-	1,288,689	545,922	-	545,922	30.72%	19.44%
GRAND TOTALS	\$60,438,573	\$ 9,958,914	\$50,479,659	\$7,324,750	\$ -	\$7,324,750	\$ 5,392,446	\$ -	\$ 5,392,446	100.00%	100.00%
<p>Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.</p>											