

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

OCEANLAKE ELEMENTARY	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
6 Classrooms / gym / restroom building addition	3,678,922	4,599,795	(920,873)	-	(920,873)						
Upgrade 7 classrooms	180,480	190,629	(10,150)	13,049	(23,199)						
Boiler, and associated equipment, replacement/Heating terminal replacement (UV's, perimeter radiation)/Multipurpose room heating & ventilation system replacement/DDC Control System	600,000	204,320	395,680	11,700	383,980						
Move/demo modular buildings	29,673	8,556	21,117	-	21,117						
Replace existing asphalt play area	37,577	-	37,577	-	37,577						
Paving	-	-	-	-	-	354,672	10,678	343,994			
Library remodeling	-	-	-	-	-	335,503	163,044	172,459			
Computer room remodeling	-	-	-	-	-	260,833	-	260,833			
Plumbing: replace remaining galv steel piping throughout	-	-	-	-	-	65,921	-	65,921			
Plumbing: replace flush valves, faucets, and bublers throughout	-	-	-	-	-	65,742	11	65,731			
Landscaping (Site restoration - play field construct)	-	-	-	-	-	-	215,616	(215,616)	472,241	1,589	470,652
Small exhaust fan replacement	-	-	-	-	-				31,084	-	31,084
Miscellaneous repairs	-	-	-	-	-				20,901	-	20,901
Panelboard replacement	-	-	-	-	-				45,912	-	45,912
Replace remaining single pane windows	-	-	-	-	-				183,412	24,328	159,084
Replace roofing (BUR-no insul)	-	-	-	-	-				15,215	-	15,215
Demo stage floor, abandon bsmt, build new storage floor at gym level.	-	-	-	-	-				101,545	-	101,545
	\$4,526,652	\$ 5,003,301	\$ (476,649)	\$ 24,749	\$ (501,399)	\$1,082,671	\$ 389,349	\$ 693,322	\$870,310	\$ 25,917	\$ 844,393
SOFT COSTS (30%)											
Architects and Engineers/Comissioning (11.9%)	667,531	605,474	62,057	-	62,057						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	61,705	85,358	(23,653)	-	(23,653)						
Project Management (3.2%)	179,504	153,173	26,331	14,385	11,946						
Permits, Fees and SDC (0.7%)	39,267	35,307	3,959	-	3,959						
Bond Expenses (0.5%)	28,048	-	28,048	-	28,048						
Misc - including objects 341,351,354,355,382,651 (0.3%)	16,829	12,417	4,412	-	4,412						
New Furniture, Equipment & Technology (2.3%)	129,019	87,146	41,873	287	41,586						
Project Contingency (10%)	560,950	-	560,950	-	560,950						
	\$1,682,851	\$ 978,875	\$ 703,976	\$ 14,672	\$ 689,304						
GRAND TOTAL	\$6,209,502	\$ 5,982,176	\$ 227,326	\$ 39,421	\$ 187,905	\$1,082,671	\$ 389,349	\$ 693,322	\$870,310	\$ 25,917	\$ 844,393

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

TAFT 7-12	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Track Overlay	200,000	162,518	37,482	-	37,482						
Baseball field/PIT	560,000	720,094	(160,094)	1,687	(161,781)						
Softball Field/South	100,000	114,042	(14,042)	-	(14,042)						
Replace roofing (metal with insulation)	1,618,084	1,905,193	(287,109)	100,965	(388,074)						
Air Handling System Repairs	227,489	-	471,519	-	471,519						
DDC Controls	244,030										
Plumbing System Repairs	-					93,790	-	93,790			
Emergency generator	-					103,437	-	103,437			
Replace parking lot lights	-								34,479	-	34,479
TVSS	-								9,111	-	9,111
	\$ 2,949,602	\$ 2,901,847	\$ 47,755	\$ 102,652	\$ (54,897)	\$ 197,227	\$ -	\$ 197,227	\$ 43,590	\$ -	\$ 43,590
SOFT COSTS (30%)											
Architects and Engineers/Commissioning (11.9%)	450,432	32,107	418,326	-	418,326						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	41,637	32,207	9,430	-	9,430						
Project Management (3.2%)	121,125	80,390	40,735	7,550	33,185						
Permits, Fees and SDC (0.7%)	26,496	5,729	20,767	-	20,767						
Bond Expenses (0.5%)	18,926	-	18,926		18,926						
Misc - including objects 341,351,354,355,382,651 (0.3%)	11,355	4,104	7,251	-	7,251						
New Furniture, Equipment & Technology (2.3%)	87,058	83,240	3,818	-	3,818						
Project Contingency (10%)	378,515	-	378,515	-	378,515						
	\$ 1,135,544	\$ 237,776	\$ 897,767	\$ 7,550	\$ 890,218						
GRAND TOTAL	\$ 4,085,146	\$ 3,139,623	\$ 945,523	\$ 110,202	\$ 835,320	\$ 197,227	\$ -	\$ 197,227	\$ 43,590	\$ -	\$ 43,590

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

TAFT ELEMENTARY	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
H&V, Unit Ventilator Replacement, Fans, and Rad refurb/DDC Control System	300,000	5,365	294,635	-	294,635						
6 Classroom addition	1,646,098	2,182,142	(536,044)	-	(536,044)						
Move/demo modular buildings	23,722	-	23,722	-	23,722						
Replace roofing (BUR-no insul)	121,011	-	121,011	-	121,011						
Replace roofing (Asphalt Shingle)	51,241	-	51,241	-	51,241						
Sidewalk	4,932	14,393	(9,461)	-	(9,461)						
Stairs	4,925	-	4,925	-	4,925						
Retaining wall	44,404	-	44,404	-	44,404						
Plumbing System Refurbish (faucets, galv steel piping)	-	-	-	-	-	126,126	-	126,126			
Landscaping	-	-	-	-	-				53,945	-	53,945
New main electrical service	-	-	-	-	-				68,976	-	68,976
Replace three panelboards	-	-	-	-	-				17,328	-	17,328
Remove abandoned cabling	-	-	-	-	-				10,374	-	10,374
Replace remaining single pane windows	-	-	-	-	-	-	332	(332)	361,291	-	361,291
	\$ 2,196,332	\$ 2,201,899	\$ (5,567)	\$ -	\$ (5,567)	\$126,126	\$ 332	\$ 125,794	\$ 511,914	\$ -	\$ 511,914
SOFT COSTS (30%)											
Architects and Engineers/Comissioning (11.9%)	322,376	245,176	77,200	-	77,200						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	29,800	43,578	(13,779)	-	(13,779)						
Project Management (3.2%)	86,689	67,301	19,389	6,321	13,068						
Permits, Fees and SDC (0.7%)	18,963	19,148	(185)	-	(185)						
Bond Expenses (0.5%)	13,545	-	13,545		13,545						
Misc - including objects 341,351,354,355,382,651 (0.3%)	8,127	8,431	(304)	-	(304)						
New Furniture, Equipment & Technology (2.3%)	62,308	42,905	19,403	-	19,403						
Project Contingency (10%)	270,905	-	270,905	-	270,905						
	\$ 812,714	\$ 426,539	\$ 386,174	\$ 6,321	\$ 379,854						
GRAND TOTAL	\$ 3,009,046	\$ 2,628,439	\$ 380,607	\$ 6,321	\$ 374,287	\$126,126	\$ 332	\$ 125,794	\$ 511,914	\$ -	\$ 511,914

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

TOLEDO ELEMENTARY	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
10 Classrooms/ Admin area / Cafeteria addition	4,880,482	5,058,085	(177,603)	169,366	(346,968)						
Mechanical systems upgrades	74,157			-	5,706						
DDC Control System	127,180	195,630	5,706								
Replace roofing	224,610	270,836	(46,226)		(46,226)						
Landscaping	-		-		-	106,161	-	106,161			
Kitchen remodel	-		-		-	97,745	127,725	(29,980)			
Office remodel to 2 classrooms	-		-		-	357,261	166,594	190,667			
Plumbing Systems Upgrades	-		-		-	31,084	-	31,084			
	\$ 5,306,429	\$ 5,524,551	\$ (218,123)	\$ 169,366	\$ (387,488)	\$ 592,251	\$ 294,319	\$ 297,932	\$ -	\$ -	\$ -
SOFT COSTS (30%)											
Architects and Engineers/Commissioning (11.9%)	902,093	599,087	303,006	-	303,006						
Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	83,387	33,285	50,102	-	50,102						
Project Management (3.2%)	242,580	167,365	75,215	15,718	59,496						
Permits, Fees and SDC (0.7%)	53,064	47,291	5,773	-	5,773						
Bond Expenses (0.5%)	37,903	-	37,903		37,903						
Misc - including objects 341,351,354,355,382,651 (0.3%)	22,742	7,571	15,171	-	15,171						
New Furniture, Equipment & Technology (2.3%)	174,354	157,298	17,056	5,694	11,362						
Project Contingency (10%)	758,061	-	758,061	-	758,061						
	\$ 2,274,184	\$ 1,011,897	\$ 1,262,287	\$ 21,412	\$ 1,240,875						
GRAND TOTAL	\$ 7,580,612	\$ 6,536,448	\$ 1,044,164	\$ 190,777	\$ 853,387	\$ 592,251	\$ 294,319	\$ 297,932	\$ -	\$ -	\$ -
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.											

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

TOLEDO JUNIOR/SENIOR HIGH		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Parking lot improvements		347,078	562,462	(215,384)		(215,384)						
Elevator, lobby additions, hall remodeling		323,844	333,519	(9,675)	-	(9,675)						
Locker room remodel & addition / Weight room addition		1,591,319	2,348,250	(756,931)	-	(756,931)						
Football field - synthetic turf		900,000	639,102	260,898	-	260,898						
Track		250,000	247,491	2,509	-	2,509						
Baseball Field - synthetic turf		300,000	251,657	48,343	-	48,343						
Softball Field - synthetic turf		100,000	86,751	13,249	-	13,249						
4 Classroom addition & commons/Remodel locker room into new gym space / East vestibule addition		2,084,436	3,311,867	(1,227,431)	293,668	(1,521,099)						
West vestibule & restroom room addition		56,678	65,520	(8,842)	-	(8,842)						
Replace roofing (BUR - no insul)		122,821	123	122,698	-	122,698						
Heating System Replacement, Hot Water Option/Air Handling Systems Replacement / Improvement/DDC Control System		750,000	303,879	446,121	-	446,121						
Add ADA ramp to football and shop level		99,850	-	99,850	-	99,850						
Sidewalk & upper plaza		46,410	14,415	31,995	-	31,995						
Covered walkway		112,970	-	112,970	-	112,970						
Facelift @ west façade		-	-	-	-	-	86,450	-	86,450			
Art room remodel / expanded staff lounge		-	-	-	-	-	399,491	-	399,491			
Supplemental Systems (MDF Room, Kiln Room)		-	-	-	-	-	36,087	-	36,087			
Plumbing Systems Repairs		-	-	-	-	-	508,971	3,136	505,835			
Permits, Fees and SDC		-	-	-	-	-	68,958	-	68,958			
Relocate boiler controls		-	-	-	-	-	11,434	-	11,434			
Replace lights in classrooms		-	-	-	-	-	193,119	-	193,119			
Replace stair and provide ramp at North gym entry		-	-	-	-	-	34,580	-	34,580			
Provide wrestling mat storage in multi-purpose room		-	-	-	-	-	43,225	-	43,225			
Update kitchen		-	-	-	-	-	172,900	-	172,900			
Remodel stairs		-	-	-	-	-	25,935	-	25,935			
Landscaping		-	-	-	-	-	-	23,952	(23,952)	23,348	-	23,348
Change art room into custodial space		-	-	-	-	-	-	-	-	12,527	-	12,527
Replace remaining single glazed windows		-	-	-	-	-	-	8,357	(8,357)	565,729	-	565,729
		\$ 7,085,406	\$8,165,036	\$(1,079,630)	\$ 293,668	\$ (1,373,298)	\$1,581,150	\$ 35,444	\$ 1,545,706	\$ 601,604	\$ -	\$ 601,604
SOFT COSTS (30%)												
Architects and Engineers/Comissioning (11.9%)	11.90%	727,665	872,385	(144,719)	-	(144,719)						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	1.10%	67,263	65,013	2,250	-	2,250						
Project Management (3.2%)	3.20%	195,675	243,522	(47,848)	22,871	(70,718)						
Permits, Fees and SDC (0.7%)	0.70%	42,804	61,187	(18,383)	-	(18,383)						
Bond Expenses (0.5%)	0.50%	30,574	-	30,574	-	30,574						
Misc - including objects 341,351,354,355,382,651 (0.3%)	0.30%	18,345	22,813	(4,469)	-	(4,469)						
New Furniture, Equipment & Technology (2.3%)	2.30%	140,641	80,824	59,817	776	59,041						
Project Contingency (10%)	10%	611,483	-	611,483	-	611,483						
		\$ 1,834,450	\$1,345,745	\$ 488,705	\$ 23,646	\$ 465,059						
GRAND TOTAL		\$ 8,919,856	\$9,510,781	\$ (590,925)	\$ 317,314	\$ (908,239)	\$1,581,150	\$ 35,444	\$ 1,545,706	\$ 601,604	\$ -	\$ 601,604

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

SAM CASE ELEMENTARY		Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Hydronic Heating System conversion/DDC Controls		750,000	72,921	746,929	89,488	657,441						
Fan systems replacement		58,090										
Heater overcurrent protection		11,760										
Gym/restroom addition & 2 classroom/cooridor addition		1,596,689	2,514,970	(918,281)	154,514	(1,072,795)						
Sidewalks/Paving		42,000	171,661	(129,661)	500	(130,161)						
Update classrooms		549,723	139,991	409,732	10,466	399,266						
Plumbing Systems Refurbishment		-	-	-	-	-	88,073	158	87,915			
Domestic Hot water system replacement		-	-	-	-	-	260,635	-	260,635			
Expand Administration area and remodel		-	-	-	-	-	580,805	-	580,805			
Move playground equipment		-	-	-	-	-	-	155,432	(155,432)	25,400	-	25,400
Landscaping		-	-	-	-	-				61,545	2,170	59,375
New main electrical service		-	-	-	-	-	-	-	-	68,958	7,134	61,824
Replace remaining single pane windows		-	-	-	-	-				274,011	18,921	255,090
Replace roofing (BUR-no insul)		-	-	-	-	-				151,819	-	151,819
		\$ 3,008,262	\$ 2,899,543	\$ 108,719	\$ 254,968	\$ (146,249)	\$ 929,513	\$ 155,590	\$ 773,923	\$ 581,733	\$ 28,224	\$ 553,509
SOFT COSTS (30%)												
Architects and Engineers/Comissioning (11.9%)	11.90%	383,904	298,928	84,977	-	84,977						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	1.10%	35,487	41,402	(5,915)	-	(5,915)						
Project Management (3.2%)	3.20%	103,235	89,290	13,944	8,386	5,559						
Permits, Fees and SDC (0.7%)	0.70%	22,583	112,370	(89,788)	-	(89,788)						
Bond Expenses (0.5%)	0.50%	16,130	-	16,130		16,130						
Misc - including objects 341,351,354,355,382,651 (0.3%)	0.30%	9,678	9,852	(173)	-	(173)						
New Furniture, Equipment & Technology (2.3%)	2.30%	74,200	35,854	38,346	4,423	33,924						
Project Contingency (10%)	10%	322,609	-	322,609	-	322,609						
		\$ 967,826	\$ 587,695	\$ 380,131	\$ 12,809	\$ 367,323						
GRAND TOTAL		\$ 3,976,088	\$ 3,487,238	\$ 488,850	\$ 267,777	\$ 221,074	\$ 929,513	\$ 155,590	\$ 773,923	\$ 581,733	\$ 28,224	\$ 553,509

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

NEWPORT INTERMEDIATE	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Covered play area	217,039	26,407	190,632	114,484	76,148						
Mechanical Systems Improvements	38,850										
Air Handling Systems Repairs	139,213	86,690	269,330	14,620	254,710						
DDC Control System	177,958										
Plumbing Systems Improvements	-		-		-	51,450	1,464	49,986			
New generator fuel tank	-		-		-	23,045	-	26,439			
Auto-start for generator	-		-		-	3,394					
Replace exterior light housings	-		-		-	5,538		5,538			
Construct new boiler room in existing storage room	-		-		-	17,290		17,290			
Replace roofing (BUR-no insul)	-		-		-				582,932	-	582,932
	\$ 573,059	\$ 113,096	\$ 459,962	\$ 129,104	\$ 330,858	\$ 100,717	\$ 1,464	\$ 99,253	\$582,932	\$ -	\$ 582,932
SOFT COSTS (30%)											
Architects and Engineers/Comissioning (11.9%)	97,420	63,118	34,302	-	34,302						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	9,005	17,119	(8,114)	-	(8,114)						
Project Management (3.2%)	26,197	5,114	21,083	480	20,603						
Permits, Fees and SDC (0.7%)	5,731	1,284	4,447	-	4,447						
Bond Expenses (0.5%)	4,093	-	4,093	-	4,093						
Misc - including objects 341,351,354,355,382,651 (0.3%)	2,456	-	2,456	-	2,456						
New Furniture, Equipment & Technology (2.3%)	18,829	-	18,829	-	18,829						
Project Contingency (10%)	81,866	-	81,866	-	81,866						
	\$ 245,597	\$ 86,634	\$ 158,962	\$ 480	\$ 158,482						
GRAND TOTAL	\$ 818,655	\$ 199,731	618,924	\$ 129,584	\$ 489,340	\$ 100,717	\$ 1,464	\$ 99,253	\$582,932	\$ -	\$ 582,932

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

NEWPORT HIGH	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Synthetic turf football field	900,000	626,683	273,317	-	273,317						
Move/demo modular buildings	23,723										
5 Classrooms/corridor additions/Hallway remodel	1,684,762	1,612,853	95,632	-	95,632						
Shop remodel	-					360,200	-	360,200			
Synthetic turf baseball infield	300,000	156,691	143,309	-	143,309						
Softball field	100,000	103,542	(3,542)	-	(3,542)						
Update (2) Science classrooms	85,750	467,778	(382,028)	1,583	(383,611)						
Heating/Vent/DCC System Improvements	440,000	21,584	418,416	765	417,651						
Replace roofing (BUR-no insul)	192,500	2,685	189,815	-	189,815	214,181	-	214,181			
Plumbing System Improvements	-					221,703	195	221,508			
Provide ADA accessible seating at Grandstand	-					17,290	-	17,290			
New main electrical service	-								137,917	141,232	42,597
Grounding system	-								45,912		
Replace gym lights	-								34,479	-	34,479
Replace remaining single pane windows	-								337,362	-	337,362
Repair Grandstand rust and paint	-								258,350	-	258,350
	\$3,726,735	\$2,991,816	\$ 734,919	\$ 2,348	\$ 732,570	\$ 813,374	\$ 195	\$ 813,179	\$ 814,020	\$141,232	\$ 672,788
SOFT COSTS (30%)											
Architects and Engineers/Comissioning (11.9%)	337,745	172,370	165,375	-	165,375						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	31,220	23,854	7,367	-	7,367						
Project Management (3.2%)	90,822	85,822	5,001	8,060	(3,060)						
Permits, Fees and SDC (0.7%)	19,867	14,355	5,512	-	5,512						
Bond Expenses (0.5%)	14,191	-	14,191		14,191						
Misc - including objects 341,351,354,355,382,651 (0.3%)	8,515	10,347	(1,833)	-	(1,833)						
New Furniture, Equipment & Technology (2.3%)	65,278	53,205	12,074	110	11,963						
Project Contingency (10%)	283,819	-	283,819	-	283,819						
	\$ 851,458	\$ 359,952	\$ 491,505	\$ 8,170	\$ 483,335						
GRAND TOTAL	\$ 4,578,193	\$ 3,351,768	\$ 1,226,424	\$ 10,519	\$ 1,215,905	\$ 813,374	\$ 195	\$ 813,179	\$ 814,020	\$141,232	\$ 672,788

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

NEWPORT PREP	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Move/demo modular buildings	11,792	812,747	(49,334)	862	(50,196)						
3 Classroom addition	751,622										
Heating/Ventilation System Improvements/DDC Control System	600,000	114,219	485,781	92,700	393,081						
Update classrooms (8 ea)	307,265	18,244	289,021	-	289,021						
Plumbing System Improvements	-	-	-	-	-	218,308	2,559	215,749			
New main electrical service	-	-	-	-	-	80,392	1,858	78,534			
Replace parking lot paving	-	-	-	-	-	314,332	34,500	279,832			
Replace roofing (BUR-no insul)	-	-	-	-	-				337,016	-	337,016
Grounding system	-	-	-	-	-				45,912	256	45,656
Replace remaining single pane windows	-	-	-	-	-				310,528	-	310,528
Replace siding on upper gym	-	-	-	-	-				77,805	-	77,805
Replace courtyard ramp to lower level	-	-	-	-	-				69,160	-	69,160
	\$ 1,670,678	\$ 945,211	\$ 725,467	\$ 93,562	\$ 631,905	\$ 613,032	\$ 38,917	\$ 574,115	\$840,421	\$ 256	\$ 840,165
SOFT COSTS (30%)											
Architects and Engineers/Comissioning (11.9%)	182,015	82,616	99,399	-	99,399						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	16,825	31,905	(15,080)	-	(15,080)						
Project Management (3.2%)	48,945	28,130	20,815	2,642	18,173						
Permits, Fees and SDC (0.7%)	10,707	5,614	5,093	-	5,093						
Bond Expenses (0.5%)	7,648	-	7,648	-	7,648						
Misc - including objects 341,351,354,355,382,651 (0.3%)	4,589	5,152	(563)	-	(563)						
New Furniture, Equipment & Technology (2.3%)	35,179	-	35,179	-	35,179						
Project Contingency (10%)	152,954	-	152,954	-	152,954						
	\$ 458,862	\$ 153,417	\$ 305,445	\$ 2,642	\$ 302,803						
GRAND TOTAL	\$ 2,129,540	\$ 1,098,627	\$ 1,030,913	\$ 96,204	\$ 934,709	\$ 613,032	\$ 38,917	\$ 574,115	\$840,421	\$ 256	\$ 840,165

Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

CRESTVIEW HEIGHTS	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Playground Improvements & Addition	100,000	147,984	(47,984)	-	(47,984)	-	-	-	-	-	-
Mechanical Systems Improvements	70,000					-	-	-	-	-	-
Air Handling Systems Repairs	70,000	74,300	135,700	13,551	122,149	-	-	-	-	-	-
DDC Control System	70,000					-	-	-	-	-	-
Music Room		\$18,438.73	(18,439)	163	(18,602)	-	8,813	(8,813)	-	-	-
	\$ 310,000	\$ 240,723	\$ 69,277	\$ 13,714	\$ 55,563	\$ -	\$ 8,813	\$ (8,813)	\$ -	\$ -	\$ -
SOFT COSTS (30%)											
Architects and Engineers/Comissioning (11.9%)	35,700	18,955	16,745	-	16,745						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	3,300	521	2,779	-	2,779						
Project Management (3.2%)	9,600	7,010	2,590	658	1,932						
Permits, Fees and SDC (0.7%)	2,100	-	2,100	-	2,100						
Bond Expenses (0.5%)	1,500	-	1,500	-	1,500						
Misc - including objects 341,351,354,355,382,651 (0.3%)	900	-	900	-	900						
New Furniture, Equipment & Technology (2.3%)	6,900	6,567	333	-	333						
Project Contingency (10%)	30,000	-	30,000	-	30,000						
	\$ 90,000	\$ 33,053	\$ 56,947	\$ 658	\$ 56,288						
GRAND TOTAL	\$ 400,000	\$ 273,776	\$ 126,224	\$ 14,372	\$ 111,852	\$ -	\$ 8,813	\$ (8,813)	\$ -	\$ -	\$ -
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.											

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

WALDPORT HIGH SCHOOL	Net Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maint Fund	Building Maint Expenses Paid	(Over)/Under Budget
Athletic Complex	2,711,782	2,559,525	152,257	-	152,257				-	-	-
Type 5 high school building	11,099,447	10,296,730	802,718	4,358,821	(3,556,103)						
Generator replacement	-	-	-	-	-	137,953	-	137,953			
Classroom remodel to media center	-	-	-	-	-	639,298	-	639,298			
Classroom remodel from kindergarten to high school	-	-	-	-	-	511,438	-	511,438			
Landscaping	-	-	-	-	-				463,967	-	463,967
Replace 5 site lights	-	-	-	-	-				28,762	-	28,762
Freezer	-	-	-	-	-				53,193	-	53,193
	\$13,811,229	\$ 12,856,254	\$ 954,975	\$ 4,358,821	\$ (3,403,846)	\$1,288,689	\$ -	\$1,288,689	\$545,922	\$ -	\$ 545,922
SOFT COSTS (30%)											
Architects and Engineers/Commissioning (11.9%)	1,886,906	1,687,123	199,783	-	199,783						
Reimbursable Expenses/Survey & Geotech/Testing & Inspection/Hazmat Abatement (1.1%)	174,420	111,872	62,548	-	62,548						
Project Management (3.2%)	507,403	391,363	116,041	36,755	79,286						
Permits, Fees and SDC (0.7%)	110,994	117,763	(6,769)	-	(6,769)						
Bond Expenses (0.5%)	79,282	-	79,282	-	79,282						
Misc - including objects 341,351,354,355,382,651 (0.3%)	47,569	107,503	(59,934)	-	(59,934)						
New Furniture, Equipment & Technology (2.3%)	364,696	12,808	351,888	6,180	345,708						
Project Contingency (10%)	1,585,635	-	1,585,635	-	1,585,635						
	\$ 4,756,906	\$ 2,428,433	\$ 2,328,473	\$ 42,935	\$ 2,285,538						
GRAND TOTAL	\$18,568,136	\$ 15,284,687	\$ 3,283,448	\$ 4,401,756	\$ (1,118,308)	\$1,288,689	\$ -	\$1,288,689	\$545,922	\$ -	\$ 545,922
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.											

**LINCOLN COUNTY SCHOOL DISTRICT
CAPITAL CONSTRUCTION (BOND) FUND EXPENDITURE REPORT
AS OF MARCH 31, 2013**

School	Bond Construction Costs	BOND Expenses Paid	(Over)/Under Budget	BOND Encumbrances	(Over)/Under Budget After Encumbrances	% of overall bond budget	% of overall expenses to date	CET Budget	CET Expenses Paid	(Over)/Under Budget	Building Maintenance Fund Budget	Building Maint Funds Paid	(Over)/Under Budget
OCEANLAKE ELEMENTARY	6,209,502	5,982,176	227,326	39,421	187,905	10.30%	11.62%	1,082,671	389,349	693,322	870,310	25,917	844,393
TAFT 7-12	4,085,146	3,139,623	945,523	110,202	835,320	6.78%	6.10%	197,227	-	197,227	43,590	-	43,590
TAFT ELEMENTARY	3,009,046	2,628,439	380,607	6,321	374,287	4.99%	5.10%	126,126	332	125,794	511,914	-	511,914
TOLEDO ELEMENTARY	7,580,612	6,536,448	1,044,164	190,777	853,387	12.58%	12.69%	592,251	294,319	297,932	-	-	-
TOLEDO JUNIOR/SENIOR HIGH	8,919,856	9,510,781	(590,925)	317,314	(908,239)	14.80%	18.47%	1,581,150	35,444	1,545,706	601,604	-	601,604
SAM CASE ELEMENTARY	3,976,088	3,487,238	488,850	267,777	221,074	6.60%	6.77%	929,513	155,590	773,923	581,733	28,224	553,509
NEWPORT INTERMEDIATE	818,655	199,731	618,924	129,584	489,340	1.36%	0.39%	100,717	1,464	99,253	582,932	-	582,932
NEWPORT HIGH	4,578,193	3,351,768	1,226,424	10,519	1,215,905	7.60%	6.51%	813,374	195	813,179	814,020	141,232	672,788
NEWPORT PREP	2,129,540	1,098,627	1,030,913	96,204	934,709	3.53%	2.13%	613,032	38,917	574,115	840,421	256	840,165
CRESTVIEW HEIGHTS	400,000	273,776	126,224	14,372	111,852	0.66%	0.53%	-	8,813	(8,813)	-	-	-
WALDPORT HIGH SCHOOL	18,568,136	15,284,687	3,283,448	4,401,756	(1,118,308)	30.81%	29.68%	1,288,689	-	1,288,689	545,922	-	545,922
GRAND TOTALS	\$ 60,274,774	\$ 51,493,295	\$ 8,781,479	\$ 5,584,247	\$ 3,197,232	100.00%	100.00%	\$ 7,324,750	\$ 924,423	\$ 6,400,327	\$ 5,392,446	\$ 195,630	\$ 5,196,816
Note: Projects funded with Construction Excise Tax (CET) funds and Building Maintenance (Sale of Property) Funds will be completed as funds become available.													